

Rehabilitate Runway 18/36 & 13/31 – Phase III (Construction)

FAA Project 3-22-0018-019-2016

DOTD Project H.011864

City Project 21702

Change Order Summary

Change Order #1 (Final)

Original Contract Amount	\$	3,872,439.90
+ Additions (Overruns)	\$	732,384.64
- Deductions (Underruns)	\$	235,646.60
Subtotal	\$	496,738.04
New Contract Amount	\$	4,369,177.94
- Liquidated Damages	\$	393,049.98
Final Contract Amount	\$	3,976,127.96