CONTRACT CHANGE ORDER No. One (1)

PROJECT: ***Sewer System Evaluation Survey 2015***

OWNER: ***City of Hammond, LA***

TO CONTRACTOR: ***Compliance Envirosystems, LLC***

DATE: 3 November 2015

City Project Number: *616 - 11506*

You are hereby requested to comply with the following changes from the plans and specifications:

ITEM NUMBER	DESCRIPTION	DECREASE	INCREASE
Adjust quantities for field conditions encountered:			
"2".	Increase Smoke Test to 35,483.9 LF (+10,483.9 LF @ $0.40/LF)	$ -	$ 4,193.56
"3".	Increase Clean & Video (8"-12") to 33,030 LF (+8,030 LF @ $2.25/LF)	-	18,067.50
"4".	Increase Inspect SSMH to 109 EA (+9 EA @ $58.00 per EA)	-	522.00
"5".	Decrease Root Removal (segment) to 8 EA (-2 EA @ $250.00 per EA)	500.00	-
"6".	Increase Dye-water Flooding to 20 EA (+15 EA @ $320.00 per EA)	-	5,250.00
"7".	Decrease Repair Protruding Service to 3 EA (-2 EA @ $150.00 per EA)	300.00	-
"2E".	Increase Smoke Test SS Mains to 11,969 LF (+1,969 LF @ $0.45/LF)	-	886.05
"3E".	Decrease Clean & Video (8"-12") to 8,698.8 LF (-1,301.2 LF @ $2.85/LF)	3,708.42	-
"4E".	Decrease Inspect SSMH to 26 EA (-17 EA @ $65.00 per EA)	1,105.00	-
"5E".	Decrease Root Removal (segment) to 1 EA (-4 EA @ $300.00 per EA)	1,200.00	-
"6E".	Increase Dye-water Flooding to 5 EA (+3 EA @ $425.00 per EA)	-	1,275.00
"7E".	Decrease Repair Protruding Service to 1 EA (-1 EA @ $200.00 per EA)	200.00	-
	CHANGE IN CONTRACT PRICE:	$ 7,013.42	$ 30,194.11
	NET CHANGE - INCREASE:	**$ -**	**$ 23,180.69**

This document shall become an amendment to the contract dated June 22, 2015, and all provisions of the contract will apply thereto.

The sum of **$ 23,180.69** is hereby **ADDED TO** the current contract price and the total adjusted price to date is therefore **$ 154,875.69** .

The contract time shall be increased by **Thirty (30)** calendar days. The completion date shall be **December 3, 2015** .

Accepted: _____ Date: _____
CONTRACTOR

Recommended: _____ Date: 3 November 2015
Webb M. Anderson, P.E.

Approved: _____ Date: 3 November 2015
Pete Panepinto, Mayor